




2023 ASD Workshop  
Grenoble, 1st February 2022

## RF System

Including Linac, Injection/Extraction, Booster and Storage Ring 352 MHz systems

Jörn Jacob

*On behalf of the RF Group*



The European Synchrotron

# RADIO FREQUENCY - RF GROUP

On behalf of  
the RF Group



## Linac & Injection/Extraction



Student Trainee, 2y



- **Linac**
- **Injection /Extraction**
- **352 MHz RF System**
  - Operation
  - New SSA
- **4<sup>th</sup> harmonic RF system**



## Ongoing LINAC maintenance and update

- Improved pre-buncher amplitude and phase control
  - NB: Signal directly coupled from high power RF pulse of 1<sup>st</sup> acceleration section
  - Motorized amplitude and phase modulators
  - 2022: first tests with new phase modulator
  - 2023: completion, including amplitude modulator
  
- Replacement of obsolete Klystron focus power supplies
  - New power supplies in house
  - New PLC controller
  - 2023: 1<sup>st</sup> cubicle for modulator MOD 3
  - Prototype for MOD 1 and MOD 2
  - On wheels ⇒ can be connected in short time to MOD 1 or 2 if needed

## Operation

- **6 beam losses** attributed to **injection kicker** failures:
  - *ongoing analysis and improvement of tricky interplay between fast kicker timing and non-synchronized high level control*
- **1 beam loss** due to **S3 water cooling** interlock

## Ongoing INJEXT preventive maintenance and upgrade

- 2022
  - New in house built SY-Bumper power supplies taken into operation for increased bump amplitude [→ **Simon White's talk**]
  - Spare S3 in-vacuum septum magnet: almost fully assembled
- 2023
  - Completion of spare S3
  - Improve control of S3 water cooling (implement flow measurement via PLC)
  - Procure spare booster in-vacuum septum Se1
    - *Spare tank* → *Vacuum Group*
    - *Planned CFT for spare magnet*
    - *Part of update campaign of 30 y old spare stock*
  - Slow down kicker PS's to reduce stored beam perturbation [→ **Simon White's talk**]
  - Study of full sine excitation of S3 to minimize wake and stored beam perturbation, in view of moving S3 closer to the stored beam [→ **Simon White's talk**]




# 352 MHz STORAGE RING RF - ECO MODE SINCE END OCTOBER 2022

$$P_{AC} = [ V_{acc}^2 / (N_{cav} \times 2R_s) + P_{beam} ] / \eta_{RF/AC}$$

ECO mode:




- Reduction of total  $V_{acc}$  from **6.0** to **5.5 MV**
- Increase AC to RF conversion efficiency:
  - 10 years old 150 kW SSA in cell 25 haven't yet drain voltage modulation and are operated way below nominal power on EBS, at 90 ... 100 kW, where the efficiency is low. **NB: new SSA from JEMA will have drain voltage modulation and better efficiency at low power like klystrons with anode modulation !**
  - ⇒ Increase the share of Klystron power by increasing Cav 1 to 10 voltage from 4.5 to 5.0 MV
  - ⇒ Operate with only 1 SSA e.g. Cav 13 at 0.5 MV
  - ⇒ Gain in efficiency over-compensates adverse effect of lower  $N_{cav}$



## RESULT:

- **200 kW AC power savings** at 200 mA
- **Same beam lifetime** for typical ID losses around 0.4 ... 0.5 MeV/turn
- **500 kW total savings** possible if operation at 100 mA

# 352 MHz STORAGE RING RF – RF BEAM LOSSES IN USM 2022



## 26 Beam losses in USM due to RF

- Including agreed 4.5 hours intervention to put cavity 7 in passive on 24 June
- Each trip counted, even close-by trips that later concatenated to 1 longer interruption for EBS statistics

## Remarkable events

- 8 cavity break downs on several cavities - followed by **ceramic window leak** on Cav7
  - *Insufficient protection => set lower interlock thresholds for cavity reflected power*
  - *Thresholds slightly too low => further trip on 29 June => intervention for threshold re-adjustment*
  - *RF couplers should now be well protected !*
- SSA: twice wrong interlock from AC/DC converter PLC => CPU exchange
- TRA1: tricky hunt finally revealing false interlock from ion pump controller of IP2
  - *4 trips => finally strapped interlock, relying fully on IP1 for protection*
  - *Last week: new problem with IP controller of TRA1, now on both IP1 and IP2*
  - *Klystron itself not incriminated => refurbishment of IP controllers under way*
- Human 1: @ Extremely hot June, mistake when reconnecting a fan (necessary urgent action)
- Human 2: EmOff button on idle TRA2 triggered a stop on TRA1 in operation

## Cavity 4 coupler exchange

- September 22: glow discharge observed on cav#4 coupler subsequent to wrong file configuration
  - Degradation with time of this brand of couplers is known
  - *No impact on USM, however, Implementation of ECO mode postponed to last run*
  - Coupler exchanged in October shut down & successfully reconditioned at restart
  - *ECO mode applied at October restart for last run*

## Cavity 2 – obstruction of 1 water cooling circuit

- Problem: bad tuning of cavity 2 in RF low state after a beam trips in run 5
  - Longer thermal time constant
  - Suspected partial obstruction
  - New highly sensitive phase detector installed on tuning loop: mitigated problem for operation
- Winter SD: Obstruction of one cooling channel confirmed (Disc + Nose cone cooling)
  - Obstruction left inside manifold by piping supplier
  - Present since the beginning of EBS operation
  - *Revealed during ECO mode due to increased Voltage and dissipation per cavity*



- Piece of cleaning paper probably forgotten by manifold manufacturer at factory
- Obstruction of one sub circuit at 1<sup>st</sup> pressurization on cavity 4 on the teststand






# GRADUAL IMPLEMENTATION OF 10 SSA (EACH 110 KW RF, MAX 250 KW AC)

**SAT** for each SSA connected to RF power teststand, switching between:

- cavity in teststand and
- load with variable mismatch (EH tuner)




10 new 110 kW SSAs / JEMA F

Klystron 1 dismantled in Autumn 2026 to free space for last 2 SSAs for cavities 04 and 05




- Keep Klystron 2 if still spare klystrons left as a unique high power RF source for the teststand



← RF Teststand


## TID/BIG - Infrastructure

- 10 x 240 VAC / 250 kVA transformers, MCB's and switch board
  - Civil engineering for electrical station in place of obsolete SYRF HV transformers
- High & low power cabling
- Cooling water distribution
- Several smaller adaptation works on existing services, well in progress




3 existing 150 kW SSAs / ELTA

# CHALLENGE: GRADUAL INSTALLATION IN EXISTING KLYSTRON ROOM




Cell 5 (Cav 1, 2, 3, 4, 5) **today**




Cell 5 (Cav 1, 2, 3, 4, 5) **from January 2027**

# CHALLENGE: GRADUAL INSTALLATION IN EXISTING KLYSTRON ROOM







Cell 7 (Cav 6, 7, 8, 9, 10) **today**




Cell 7 (Cav 6, 7, 8, 9, 10) **from August 2025**



# CELL 5: GRADUAL IMPLEMENTATION SEQUENCE



# CELL 5: COOLING WATER DISTRIBUTION – SSA AND LOADS





## ESRF preparation

- Model, drafting (RF, BIG, MEG, subcontractor ERIA)
  - ✓ 3D model of waveguides, incl. installation stages
    - *2D drawings for each stage in progress (for execution of works)*
  - ✓ Water cooling drawings ready for CFT / BIG
    - Cable tray layout: by end of January 23
- **BIG Preparatory works on site**
  - ✓ Agreed master plan to coordinate BIG and RF tasks (Microsoft Project planning)
  - ✓ Modification of water & compressed air manifolds, of LN2 line and existing cable trays
  - ✓ Installation of SRE outlets for SSA cooling
    - Installation of cable trays outside SRRF has started
- **ACU**
  - End January 23: controller from JEMA to start tests for the connection to ESRF control system
- **RF**
  - ✓ E/H tuner on teststand, for variable mismatch setting needed at SAT
  - ✓ Reorganization of spares storage to release space for SSA installation
    - LLRF system designed and under implementation


## SSA contract with JEMA France

- 1150 W RF pallet still requires some optimization to meet the specification. FAT for milestone 1 of the contract is further delayed.
- AC/DC converters under test also not ready for series production. JEMA proposes to use a commercial AC/DC converter to build the 9 kW RF module (8 RF pallets) and provisionally for the first 110 kW SSA.
- Nevertheless JEMA is purchasing necessary components for the future milestones at its own risk, allowing them to parallelize the work and minimize the delay for the first complete SSA.



# STATUS - 4<sup>TH</sup> HARMONIC RF SYSTEM FOR BUNCH LENGTHENING


For all modes: Hor. Emit. $\varepsilon_z = 135$ pm	Multibunch 7/8 filling	16-bunches	4-bunches
Total current	200 mA	92 mA	40 mA
Current per bunch	0.23 mA	5.75 mA	10 mA
Bunch length (calc.)	13 ps	31 ps	37 ps
Vert. Emit. $\varepsilon_z$ set at	10 pm	20 pm	20 pm
Touschek Lifetime	33 h	$\approx 4,5$ h	$\approx 4$ h



## 1<sup>st</sup> Priority for high I / bunch (16 bunch and 4 x 10 mA)

- Reduced Touschek scattering, IBS and microwave instability:
  - Increased lifetime → less frequent injections, reduced loss rate and radiation load
  - Improved overall stability
  - Room for smaller In-Vacuum ID gaps
  - alleviate possible impact from future lattice developments like mini-beta straights
  - Reduced emittance and energy blow up
- Reduced heat-load and stress of critical chambers, like ceramic chambers or In-Vacuum IDs

# 4<sup>TH</sup> HARMONIC 2-CELL - 1.41 GHz - E020 MODE CAVITY - IN HOUSE R&D



## Features:

- ✓ E020 mode: low R/Q and high  $Q_0$  (first proposed by N. Yamamoto/KEK)
- ✓ Elaborate coaxial LOM/HOM damper (ESRF design)
- ✓ Magnetic inter-cell coupling:  $Q_0$  degradation  $\Rightarrow$  abandoned:
  - $\rightarrow$  Study of pair of adjacent but decoupled cells requiring additional azimuthal HOM dampers (as on drawings)
  - $\rightarrow$  **Retained** recent solution: **2 electrically coupled cells** (ESRF design):
    - $\triangleright$  High  $Q_0 \approx 35000$
    - $\triangleright$  R/Q reduced from 44 to 33 Ohm/cell
    - $\triangleright$  No additional azimuthal HOM dampers needed

## Mechanical design well in progress

- ✓ Elaborate water cooling
- ✓ Detailed design including assembly processes and sequences
- ✓ 3D model in progress
- ✓ Then 2D drawings by MEG
- ✓ CFT planned this spring:
  - ✓ 1 prototype
  - ✓ Conditional order of 2 or 3 series cavities
- ✓ Launch also CFT for SSAs for power tests



# THANK YOU FOR YOUR ATTENTION !

Thanks to the numerous colleagues from all ESRF divisions for their fruitful collaboration !

## Linac & Injection/Extraction



Marc Dubrulle



Mathieu Morati



Herve Delamare



Philippe Henrissat




Louay Khlaifi

Student Trainee, 2y



Jörn Jacob



Marc Dumas



Vincent Serrière



Bernard Cocat

RF Design & Mechanical support




Pawel Borowiec



Claude Rival




Philippe Chappelet




Clément Sestito

Student Trainee, 2y

RF Power Amp's - Klystrons, SSAs



Nicolas Michel



Georges Gautier



Massimiliano De Donno

LLRF, Control, Timing...



Alessandro D'Elia



Didier Boilot

RF Cavities